



# Residential Duct Sealing Certificate

100 West End St.  
Chester, SC. 803-  
581-2123

<b>General Info</b>	<b>General Info</b>		<b>Permit Number:</b>
	Contractor		
	Project Address/Location: <i>Include Building or Suite No.</i>		
	HVAC equipment shall be sized by ACCA Manual S based on loads calculated by ACCA Manual J or equal. HVAC duct systems shall be installed per the International Residential Code and ACCA Manual D or equal. All ducts, air handlers & filter boxes shall be sealed with approved tapes, mastic, welds or gaskets.		

<b>Test</b>	<b>Duct Sealing Test Criteria</b>	
	Duct sealing shall be verified by either of the following methods: <u>Rough-in test:</u> Total duct leakage shall be less than or equal to 6 cfm per 100 ft <sup>2</sup> of conditioned floor space(25 Pa) 4 cfm per 100 ft <sup>2</sup> if the air handler is Not installed during test. <u>Post construction test:</u> Total duct leakage shall be less than or equal to 12 cfm per 100 ft <sup>2</sup> of conditioned floor space(25Pa) or leakage to outdoors shall be less that nor equal to 8 cfm per 100 ft <sup>2</sup> of conditioned floor space	

<b>Test Results</b>	<b>Test Results</b>					
	Systems	Heating & Cooling system model / type:	Heating & Cooling System rating - HSPF/AFUE & SEER:	Location:	Test R/I or Post Constr:	Test results cfm / 100 sqft
	1					
	2					
	3					
	4					

<b>Certification</b>	<b>Certification</b>	
	I certify the information I have provided is true and the above referenced duct sealing test was done in accordance with the specifications established by the 2009 International Energy Conservation Code.	
	Print Name: _____	
	Signature: _____	Date: _____
	Witness: _____	Date: _____
	Notary: _____	
Notary commission expiration date: _____		
Seal		